



SCHEMATIC SKETCH

WORK PROGRESS STATUS



ELEVATION



PLAN

| STRUCTURE | TOTAL No. | COMPLETED | BALANCE | REMARK |
|--------------|-----------|-----------|---------|-------------|
| PILE (100mm) | 81 | 87 | 4 | Completed |
| PILE CAP | 21 | 21 | 0 | Completed |
| PIER | 15 | 15 | 0 | Completed |
| PIER CAP | 21 | 21 | 0 | Completed |
| CHISEL | 8 | 8 | 0 | Completed |
| DECK SLAB | 22 | 0 | 22 | Not Started |
| KYBB | 22 | 0 | 22 | Not Started |
| HANDRAIL | 22 | 0 | 22 | Not Started |
| BMC | 22 | 0 | 22 | Not Started |

 To be completed

PROJECT:- CONSTRUCTION OF A BRIDGE AT MAKKEKADAVU, CONNECTING MAKKEKADAVU KAVALA AND UDAYANAPURAM IN ACROSS VEMBANAD KAYAL IN ALAPPUZHA DIST

CLIENT:- PUBLIC WORK DEPARTMENT GOVERNMENT OF KERALA

CONTRACTOR:- CHERIAN VARKEY CONSTRUCTION CO. PVT.LTD